

<u>ITEM</u>	<u>COGNIZANT DIV - BRANCH</u>	<u>TARGET DATE</u>
1. Allotment of Administrative Funds	ecv - eee f	3/5/61
2. Right of entry for survey	ecv e & l	<u>3/5/61</u>
3. Site Survey	ecv o & e	
a. Commence	ecv e & o	2/20/61
b. Complete - forward to HQ	ecv e & o	<u>3/13/61</u>
c. Approved by HQ	ecv DCS	<u>3/20/61</u>
4. Right of entry for construction	e	3/6/61
5. Site Acquisition	e & l	3/6/61
6. Complete station design (Electronics and Civil Const. Dwgs & Specs)	HQ(E)	<u>4/20/61</u>
7. Advertise for bids	ecv - fs	4/26/61
8. Open bids	fs	6/6/61
9. Award contract (after review by HQ)	fs - ecv	<u>6/21/61</u>
10. Construction	eee - ecv	
a. Signal building & transmitter building	ecv - eee complete	<u>10/1/61</u>
b. Antennas and ground systems	ecv - eee complete	<u>11/1/61</u>
c. Electronics Equipment installation	eee commence	10/1/61
d. Barracks Building	ecv complete	<u>11/20/61</u>
e. Family quarters	ecv complete	1/1/62
f. Complete station	e	1/1/62

<u>ITEM</u>	<u>COGNIZANCE DIV - BRANCH</u>	<u>TARGET DATE</u>
11. Procurement & Staging GFE - at site	ecv - eee - o	
a. Electronics equip. & associated installation material	eee	<u>9/20/61</u>
b. Civil Engineering Equipment	ecv	
(1) Signal & transmitter building	ecv	<u>9/1/61</u>
(2) Barracks building	ecv	<u>12/1/61</u>
(3) Family quarters	ecv	<u>12/1/61</u>
(4) Transmitting antenna towers	ecv	<u>8/15/61</u>
c. Vehicles	o	<u>9/20/61</u>
12. Personnel at site	p, e	
a. Inspection personnel	ecv - eee	
(1) Construction	ecv	<u>7/1/61</u>
(2) Electronics	eee	<u>7/1/61</u>
b. Electronics installation team	eee - p	<u>9/20/61</u>
c. Nucleus crew (PCO, ET's, EN's)	eee-ecv-p	<u>11/15/61</u>
d. Full crew	p	<u>1/1/62</u>
13. Electronic equipment stabilization	eee	commence <u>11/20/61</u> complete <u>11/30/61</u>
14. Systems checks (Loran A/C)	eee	commence <u>12/1/61</u> complete <u>12/31/61</u>
14. Station Operational	e - o	<u>1/1/62</u>
16. Commissioning	o	<u>1/1/62</u>